

BRUHAT BANGALORE MAHANAGARA PALIKE

SI No	Description of Work	Unit	Modified Schedule - B Qty	Executed Qty	% of Work Completed	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23
1	Removing & Resetting of cover Slabs of drains and pointing in CM 1:2.	Sqm	353.25	353.25	100.00					
2	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated	Cum	4644.55	4644.55	100.00					
3	Providing of Precast slab of 10CM thick for Drains	Sqm	872.58	872.58	100.00					
4	Providing of Precast slab of 23CM thick for Culverts	Sqm	12.60	12.60	100.00					
10	Earth work in surface excavation for strippling, seating of bund, Road way by manual means for lowering & levelling the ground for all works other than foundation & depth in Ordinary rock and soft rock upto 300mm depth as per drawing and technical specifications, including	Cum	5762.32	5762.32	100.00					
11	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum, (Tipper 5.5 m3)	Cum	10406.87	10406.87	100.00					
12	Wet Mix Macadam (Plant mix method) Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in	Cum	4400.75	4400.75	100.00					
13	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. Prime Coat over WMM/WBM	Sqm	19056.23	19056.23	100.00					
13	Tack coat on Bituminous surface Providing and applying tack coat with VG - 10 Bitumen using pressure distributor at the rate of 0.20 kg/sqm on the prepared bituminous surface cleaned with mechanical broom	Sqm	61754.94	61754.94	100.00					
15	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-40, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per	Cum	956.87	956.87	100.00					

@ 25


 Prepared and sent
 on 20.02.2023

16	crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix, and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause	Cum	1707.95	1707.95	100.00	
17	Road Marking with Hot Applied Thermoplastic Compound with Re flectorisng Glass Beads on Bituminous Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorisng glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015. The finished surface to be level, uniform and free from streaks and holes	Sqm	1719.84	1719.84	100.00	
18	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other apurtenances required to	Cum	169.49	169.49	100.00	
19	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the	Cum	327.43	327.43	100.00	
20	Supplying, Fitting and Placing TMT Fe 500 & above Reinforcement in Foundation / Substructure / Superstructure complete as per Drawing and Technical Specifications	Tn	20.13	20.13	100.00	
22	Dismantling of Flexible pavements and disposal of dismantled materials and stacking serviceable and unserviceable materials separately	Cum	600.24	600.24	100.00	
23	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machinery, curing, and all the other apurtenances required to	Cum	1228.56	1228.56	100.00	
24	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of	Cum	1228.56	1228.56	100.00	
E1RL	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications	Cum	2530.44	2530.44	100.00	

2023



= Planned %
= Executed %

ಸಹಕಾರಿ ಸಂಸ್ಥೆಯು ಅಭಿವೃದ್ಧಿಪಡಿಸುತ್ತಿರುವ
ಪ್ರಾಂತ್ಯದ ಮೂಲ ಸ್ಥಳ
ಮಾನ್ಯತೆ, ಕೌಶಲ್ಯ